BRUHAT BENGALURU MAHANAGARA

PALIKE

EMB

(Pre- Measurement Sheet)
And
(Measurement Sheet)
5th And Final Bill

BRUHAT BENGALURU MAHANAGARA PALIKE

5th and Final Bill

Pre- Measurement Sheet

Name of Work :- (Package No. 2 Consists of 5 Works)
Improvements to Roads and Drains of
Nethajinagara and Surrounding areas in Ward no:
07 Bytarayanapura.

BRUHAT BENGALURU MAHANAGARA PALIKE

Name of Work: Improvements to Roads and Drains of Nethajinagara and Surrounding areas in Ward no: 07 Bytarayanapura.

E-MB - REGULAR & Pre MEASUREMENT BILL DETAILS

5th And ~~Part~~ Final Bill Recorded On- / /

Est Cost Rs.:- 150.00 Lakhs

Job Number:-007-23-000003 **Budget Head:- P3877 Amruth Nagarothana**

Agency:- M/s Sri Venkateshwara Constructions, Prop . Sri Sambashiva

AS NO:- AS/EE(BTP)/ **30**/ 22-23, **Dt: 14-10-2022**

TS NO:- TS/CE/(YNK)/34/22-23, **Dt:01-07-2022**

WO NO: BBMP/EE/BTP/WO/74/2022-23, Dt: 21/11/2022

Bill Type:-5th & Part Bill

Work Commencement Date:-

Work Completion Date:-

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
EMB - Measurement Continued Recorded On :				/ /					
1	Removing and resetting of footpath slab								
	Amruthalli 3rd Cross (W0508)(W0508)(W								
	LHS								
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	12.00	0.90	0.90	0.90		10.8	
	Deduct Cross Road	-1	6.10	0.90	0.90	0.90		-5.5	
	RHS								
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	12.00	0.90	0.90	0.90		10.8	

For Sri Venkateshwara Constructions
Proprietor

SHRAMA Consulting Engineers Pvt. Ltd. Bangalore

5/12/22

502.10

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
	3rd A Cross (W0659)								
	LHS								
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	2.50	0.90	0.90	0.90		2.3	
	RHS								
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	2.50	0.90	0.90	0.90		2.3	
	Amruthahalli 4th Cross (W0506)								
	LHS								
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	14.00	0.90	0.90	0.90		12.6	
	RHS	1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	14.00	0.90	0.90	0.90		12.6	
	2nd main road Nethajinagar (W0748)								
	LHS								
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	5.00	0.90	0.90	0.90		4.5	
	RHS								
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	5.00	0.90	0.90	0.90		4.5	
	3rd main road Nethajinagar (W0754)								
	LHS								
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	

For Sri Venkateshwara Constructions
Proprietor

SHIVARAMA Consulting Engineers Pvt. Ltd. Bangalore

578.70

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	15.00	0.90	0.90	0.90		13.5	
		1	6.00	0.90	0.90	0.90		5.4	
	RHS								
		1	15.00	0.90	0.90	0.90		13.5

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	0.90	0.90	0.90		13.5

Item no	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit
EMB - Measurement Continued Recorded On : / /									
2	Removing and resetting of Kerbs Stones.								
	Amruthalli 3rd Cross (W0508)								
	LHS								
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	12.00					12.0	
	Deduct Cross Road	-1	6.10					-6.1	
	RHS								
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	12.00					12.0	
	Amruthahalli 4th Cross (W0506)								
	LHS								
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	14.00					14.0	
	2nd main road Nethajinagar (W0748)								
	LHS								

SHILPRAMA Consulting Engineers Bangalore

For Sri Venkateshwara Constructions

Proprietor

661.90

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	5.00					5.0	
	RHS								
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	12.00					12.0	
	Nethaji nagar main road /yogesh nagar(W0963)								
	LHS								
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
	Deduct SWD	-1	20.00					-20.0	
	LHS								
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0	
		1	15.00					15.0

Item no	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit
EMB - Measurement Continued Recorded On : / /									
8(c) 3/18	Earth work excavation by manual means for drains,canals and similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. Page No. 7/ Item No. 1.4.1/ PWD SR 2021-22 (Vol-I)								
	Amruthalli 3rd Cross (W0508)								
	LHS								
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	12.00	0.60	0.60	0.60	0.50	3.6	
	Deduct Cross Road	-1	6.10	0.60	0.60	0.60	0.50	-1.8	
	RHS								
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	12.00	0.60	0.60	0.60	0.55	4.0	
	3rd A Cross (W0659)								
	LHS	1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	2.50	0.60	0.60	0.60	0.55	0.8	
								0.0	
	RHS	1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	2.50	0.60	0.60	0.60	0.60	0.9	

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

For Sri Venkateshwara Constructions

Proprietor

198.30

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
	Amruthahalli 4th Cross (W0506)								
	LHS								
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	14.00	0.60	0.60	0.60	0.40	3.4	
								0.0	
	RHS	1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	14.00	0.60	0.60	0.60	0.40	3.4	
	2nd main road Nethajinagar (W0748)								
	LHS								
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	5.00	0.60	0.60	0.60	0.30	0.9	
	RHS							0.0	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	5.00	0.60	0.60	0.60	0.30	0.9	
	3rd main road Nethajinagar (W0754)								
	LHS								
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	15.00	0.60	0.60	0.60	0.55	5.0	
		1	6.00	0.60	0.60	0.60	0.55	2.0	
	RHS							0.0	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	

For Sri Venkateshwara Constructions
Proprietor

SHRAMA Consulting Engineers Pvt. Ltd. Bangalore

173.98

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	6.00	0.60	0.60	0.60	0.50	1.8	
	Nethaji nagar main road /yogesh nagar(W0963)								
	LHS								
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
		1	15.00	0.60	0.60	0.60	0.60	5.4	
	Deduct SWD	-1	30.00	0.60	0.60	0.60	0.60	-10.8	
	LHS								
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	

For Sri Venkateshwara Constructions
Proprietor

SHIVPRAKAASH Consulting Engineers Pvt. Ltd. Bangalore

280.86

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
	Deduct SWD	-1	30.00	0.60	0.60	0.60	0.50	-9.0	
	4th Cross 1st main road LHS(W0987)								
	LHS	1	15.00	0.60	0.60	0.60	0.30	2.7	
		1	11.50	0.60	0.60	0.60	0.35	2.4	
	5th Cross 1st main road LHS(W0997)								
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.40	3.6	
		1	15.00	0.60	0.60	0.60	0.42	3.8	
		1	15.00	0.60	0.60	0.60	0.50	4.5	
							Total	804.00	Cum

23/2/22

751.10

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit
	Asphalt Road								
EMS	**Measurement Continued Recorded On : / /**								
9	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work ((Vol-I, P.No-8, I No-1.12 of PWD SR 2021-22)								
	Amruthalli 4th cross (W0506)								
		1	10.00	0.75	0.75	0.75	0.30	2.3	
		1	5.00	2.50	2.50	2.50	0.30	3.8	
		1	6.50	3.50	3.50	3.50	0.30	6.8	
		1	7.50	4.10	4.10	4.10	0.30	9.2	
		1	8.00	3.10	3.10	3.10	0.30	7.4	
		1	10.60	5.50	5.50	5.50	0.30	17.5	
		1	2.50	2.50	2.50	2.50	0.30	1.9	
	Nethaji nagar/Yogesh nagar (W0963)								
		1	6.50	3.50	3.50	3.50	0.30	6.8	
		1	7.50	4.50	4.50	4.50	0.30	10.1	
		1	8.50	6.50	6.50	6.50	0.30	16.6	
		1	6.50	3.50	3.50	3.50	0.30	6.8	
		1	7.50	4.30	4.30	4.30	0.30	9.7	
		1	8.90	3.10	3.10	3.10	0.30	8.3	
		1	9.50	2.80	2.80	2.80	0.30	8.0	
		1	9.60	3.90	3.90	3.90	0.30	11.2	
		1	6.60	4.30	4.30	4.30	0.30	8.5	
		1	7.10	3.50	3.50	3.50	0.30	7.5	
		1	8.50	5.60	5.60	5.60	0.30	14.3	
		1	5.40	7.40	7.40	7.40	0.30	12.0	
		1	4.30	6.80	6.80	6.80	0.30	8.8	
		1	3.10	3.50	3.50	3.50	0.30	3.3	
		1	7.60	3.60	3.60	3.60	0.30	8.2	
		1	8.85	2.80	2.80	2.80	0.30	7.4	
		1	9.80	3.50	3.50	3.50	0.30	10.3	
		1	15.00	3.40	3.40	3.40	0.30	15.3	
		1	12.30	6.60	6.60	6.60	0.30	24.4	
		1	9.50	7.40	7.40	7.40	0.30	21.1	
		1	8.50	6.60	6.60	6.60	0.30	16.8	
		1	8.10	5.50	5.50	5.50	0.30	13.4	
		1	10.80	4.40	4.40	4.40	0.30	14.3	
		1	6.60	6.30	6.30	6.30	0.30	12.5	
		1	6.40	5.10	5.10	5.10	0.30	9.8	
		1	7.80	3.10	3.10	3.10	0.30	7.3	
		1	8.90	2.80	2.80	2.80	0.30	7.5	
		1	9.70	3.50	3.50	3.50	0.30	10.2	
		1	9.50	3.50	3.50	3.50	0.30	10.0	
	SWD				0.00				
		1	6.60	2.50	2.50	2.50	0.30	5.0	
		1	7.10	2.80	2.80	2.80	0.30	6.0	
		1	8.50	2.96	2.96	2.96	0.30	7.5	
		1	5.40	2.10	2.10	2.10	0.30	3.4	
		1	4.30	3.10	3.10	3.10	0.30	4.0	
		1	3.10	2.40	2.40	2.40	0.30	2.2	
		1	7.60	2.60	2.60	2.60	0.30	5.9	
		1	8.90	2.10	2.10	2.10	0.30	5.6	
		1	5.40	1.90	1.90	1.90	0.30	3.1	
		1	4.40	2.00	2.00	2.00	0.30	2.6	
		1	3.10	2.10	2.10	2.10	0.30	2.0	

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

416.20

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	7.70	1.80	1.80	1.80	0.30	4.2	
		1	8.90	1.00	1.00	1.00	0.30	2.7	
	4th Cross ,1st main road LHS (W0987)								
		1	10.00	1.20	1.20	1.20	0.30	3.6	
		1	8.50	2.10	2.10	2.10	0.30	5.4	
		1	5.50	2.20	2.20	2.20	0.30	3.6	
		1	12.50	3.10	3.10	3.10	0.30	11.6	
		1	6.50	2.10	2.10	2.10	0.30	4.1	
		1	6.90	2.50	2.50	2.50	0.30	5.2	
	4th Cross ,1st main road RHS (W0987)								
		1	6.60	2.50	2.50	2.50	0.23	3.8	
		1	8.90	3.10	3.10	3.10	0.23	6.3	
		1	9.10	1.80	1.80	1.80	0.23	3.8	
		1	5.50	2.60	2.60	2.60	0.23	3.3	
		1	8.80	3.60	3.60	3.60	0.23	7.3	
		1	3.50	2.60	2.60	2.60	0.25	2.3	
	5th Cross ,1st main road RHS (W0997)								
		1	8.50	2.50	2.50	2.50	0.25	5.3	
		1	5.50	1.90	1.90	1.90	0.25	2.6	
		1	12.50	3.50	3.50	3.50	0.25	10.9	
		1	6.60	1.10	1.10	1.10	0.30	2.2	
		1	5.60	1.90	1.90	1.90	0.30	3.2	
		1	9.90	2.50	2.50	2.50	0.30	7.4	
	Hoodi layout ,Amruthahalli school opp Road (W0361)								
		1	4.10	1.50	1.80	1.65	0.25	1.7	
		1	4.10	1.50	1.50	1.50	0.25	1.5	
		1	3.10	1.80	1.80	1.80	0.25	1.4	
		1	2.10	2.10	2.10	2.10	0.25	1.1	
		1	4.10	1.10	1.10	1.10	0.25	1.1	
		1	2.50	1.10	1.10	1.10	0.25	0.7	
		1	1.80	1.80	1.80	1.80	0.25	0.8	
		1	4.10	1.50	1.50	1.50	0.25	1.5	
		1	3.70	1.20	1.20	1.20	0.25	1.1	
		1	3.50	0.75	0.75	0.75	0.25	0.7	
	2nd main Road Nethaji nagar (W0748)								
		1	15.00	4.30	3.90	4.10	0.30	18.5	
		1	15.00	3.90	3.90	3.90	0.30	17.6	
		1	15.00	3.90	3.60	3.75	0.30	16.9	
		1	15.00	3.60	3.70	3.65	0.30	16.4	
		1	15.00	3.70	4.20	3.95	0.30	17.8	
		1	15.00	4.20	4.30	4.25	0.30	19.1	
		1	15.00	4.30	4.20	4.25	0.30	19.1	
		1	15.00	4.20	4.10	4.15	0.30	18.7	
		1	15.00	4.10	4.10	4.10	0.30	18.5	
		1	1.50	4.10	2.30	3.20	0.30	1.4	
	3rd main Road Nethaji nagar (W0754)								
		1	15.00	4.30	3.40	3.85	0.30	17.3	

For Sri Venkateshwara Constructions
Proprietor

SHIPRAMA Consultants Pvt. Ltd. Bangalore

291.60

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	3.40	3.80	3.60	0.30	16.2	
		1	15.00	3.80	3.30	3.55	0.30	16.0	
		1	15.00	3.30	3.80	3.55	0.30	16.0	
		1	15.00	3.80	4.00	3.90	0.30	17.6	
		1	15.00	4.00	4.00	4.00	0.30	18.0	
		1	15.00	4.00	4.50	4.25	0.30	19.1	
		1	15.00	4.50	3.60	4.05	0.30	18.2	
		1	15.00	3.60	4.00	3.80	0.30	17.1	
	5th cross 1st main Road (W0997)								
		1	15.00	6.2	6.6	6.4	0.3	28.80	
		1	15.00	6.6	6.3	6.45	0.3	29.03	
		1	15.00	6.3	6.1	6.2	0.3	27.90	
		1	15.00	6.1	6.1	6.1	0.3	27.45	
							Total	**959.14**	**Cum**

28/11/22

25/11/22

T. Santhosh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

For Sri Venkateshwara Constructions

Proprietor

SHRIRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit
EMB - Measurement Continued Recorded On : / /									
17	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density. Page No. 24/ Item No. 4.27/ PWD SR 2021-22 (Vol-III).								
	Amruthalli 4th cross (W0506)								
		1	10.00	0.75	0.75	0.75	0.30	2.3	
		1	5.00	2.50	2.50	2.50	0.30	3.8	
		1	6.50	3.50	3.50	3.50	0.30	6.8	
		1	7.50	4.10	4.10	4.10	0.30	9.2	
		1	8.00	3.10	3.10	3.10	0.30	7.4	
		1	10.60	5.50	5.50	5.50	0.30	17.5	
		1	2.50	2.50	2.50	2.50	0.30	1.9	
	Nethaji nagar/Yogesh nagar (W0963)								
		1	6.50	3.50	3.50	3.50	0.30	6.8	
		1	7.50	4.50	4.50	4.50	0.30	10.1	
		1	8.50	6.50	6.50	6.50	0.30	16.6	
		1	6.50	3.50	3.50	3.50	0.30	6.8	
		1	7.50	4.30	4.30	4.30	0.30	9.7	
		1	8.90	3.10	3.10	3.10	0.30	8.3	
		1	9.50	2.80	2.80	2.80	0.30	8.0	
		1	9.60	3.90	3.90	3.90	0.30	11.2	
		1	6.60	4.30	4.30	4.30	0.30	8.5	
		1	7.10	3.50	3.50	3.50	0.30	7.5	
		1	8.50	5.60	5.60	5.60	0.30	14.3	
		1	5.40	7.40	7.40	7.40	0.30	12.0	
		1	4.30	6.80	6.80	6.80	0.30	8.8	
		1	3.10	3.50	3.50	3.50	0.30	3.3	
		1	7.60	3.60	3.60	3.60	0.30	8.2	
		1	8.85	2.80	2.80	2.80	0.30	7.4	
		1	9.80	3.50	3.50	3.50	0.30	10.3	
		1	15.00	3.40	3.40	3.40	0.30	15.3	
		1	12.30	6.60	6.60	6.60	0.30	24.4	
		1	9.50	7.40	7.40	7.40	0.30	21.1	
		1	8.50	6.60	6.60	6.60	0.30	16.8	
		1	8.10	5.50	5.50	5.50	0.30	13.4	
		1	10.80	4.40	4.40	4.40	0.30	14.3	
		1	6.60	6.30	6.30	6.30	0.30	12.5	
		1	6.40	5.10	5.10	5.10	0.30	9.8	
		1	7.80	3.10	3.10	3.10	0.30	7.3	
		1	8.90	2.80	2.80	2.80	0.30	7.5	
		1	9.70	3.50	3.50	3.50	0.30	10.2	
		1	9.50	3.50	3.50	3.50	0.30	10.0	
	SWD				0.00				
		1	6.60	2.50	2.50	2.50	0.30	5.0	
		1	7.10	2.80	2.80	2.80	0.30	6.0	
		1	8.50	2.96	2.96	2.96	0.30	7.5	
		1	5.40	2.10	2.10	2.10	0.30	3.4	
		1	4.30	3.10	3.10	3.10	0.30	4.0	
		1	3.10	2.40	2.40	2.40	0.30	2.2	
		1	7.60	2.60	2.60	2.60	0.30	5.9	
		1	8.90	2.10	2.10	2.10	0.30	5.6	
		1	5.40	1.90	1.90	1.90	0.30	3.1	
		1	4.40	2.00	2.00	2.00	0.30	2.6	
		1	3.10	2.10	2.10	2.10	0.30	2.0	
		1	7.70	1.80	1.80	1.80	0.30	4.2	
		1	8.90	1.00	1.00	1.00	0.30	2.7	
								423.00	

For Sri Venkateshwara Constructions
Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

6/2/22

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
	4th Cross ,1st main road LHS (W0987)								
		1	10.00	1.20	1.20	1.20	0.30	3.6	
		1	8.50	2.10	2.10	2.10	0.30	5.4	
		1	5.50	2.20	2.20	2.20	0.30	3.6	
		1	12.50	3.10	3.10	3.10	0.30	11.6	
		1	6.50	2.10	2.10	2.10	0.30	4.1	
		1	6.90	2.50	2.50	2.50	0.30	5.2	
	4th Cross ,1st main road RHS (W0987)								
		1	6.60	2.50	2.50	2.50	0.30	5.0	
		1	8.90	3.10	3.10	3.10	0.30	8.3	
		1	9.10	1.80	1.80	1.80	0.30	4.9	
		1	5.50	2.60	2.60	2.60	0.30	4.3	
		1	8.80	3.60	3.60	3.60	0.30	9.5	
		1	3.50	2.60	2.60	2.60	0.30	2.7	
	5th Cross ,1st main road RHS (W0997)								
		1	8.50	2.50	2.50	2.50	0.20	4.3	
		1	5.50	1.90	1.90	1.90	0.20	2.1	
		1	12.50	3.50	3.50	3.50	0.23	10.1	
		1	6.60	1.10	1.10	1.10	0.23	1.7	
		1	5.60	1.90	1.90	1.90	0.23	2.4	
		1	9.90	2.50	2.50	2.50	0.23	5.7	
	Hoodi layout ,Amruthahalli school opp Road (W0361)								
		1	4.10	1.50	1.80	1.65	0.~~20~~	1.4	
		1	4.10	1.50	1.50	1.50	0.20	1.2	
		1	3.10	1.80	1.80	1.80	0.20	1.1	
		1	2.10	2.10	2.10	2.10	0.20	0.9	
		1	4.10	1.10	1.10	1.10	0.20	0.9	
		1	2.50	1.10	1.10	1.10	0.20	0.6	
		1	1.80	1.80	1.80	1.80	0.20	0.6	
		1	4.10	1.50	1.50	1.50	0.20	1.2	
		1	3.70	1.20	1.20	1.20	0.20	0.9	
		1	3.50	0.75	0.75	0.75	0.20	0.5	
	2nd main Road Nethaji nagar (W0748)								
		1	15.00	4.30	3.90	4.10	0.30	18.5	
		1	15.00	3.90	3.90	3.90	0.30	17.6	
		1	15.00	3.90	3.60	3.75	0.30	16.9	
		1	15.00	3.60	3.70	3.65	0.30	16.4	
		1	15.00	3.70	4.20	3.95	0.30	17.8	
		1	15.00	4.20	4.30	4.25	0.30	19.1	
		1	15.00	4.30	4.20	4.25	0.30	19.1	
		1	15.00	4.20	4.10	4.15	0.30	18.7	
		1	15.00	4.10	4.10	4.10	0.30	18.5	
		1	1.50	4.10	2.30	3.20	0.30	1.4	
	Deduct Man hole	-4	0.64				0.30	-0.8	
	3rd main Road Nethaji nagar (W0754)								
		1	15.00	4.30	3.40	3.85	0.35	20.2	
		1	15.00	3.40	3.80	3.60	0.35	18.9	
		1	15.00	3.80	3.30	3.55	0.40	21.3	

For Sri Venkateshwara Constructions
Proprietor

SHIVPRAMA Consulting Engineers Pvt. Ltd. Bangalore

327.20

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	3.30	3.80	3.55	0.35	18.6	
		1	15.00	3.80	4.00	3.90	0.38	21.9	
		1	15.00	4.00	4.00	4.00	0.35	21.0	
		1	15.00	4.00	4.50	4.25	0.40	25.5	
		1	15.00	4.50	3.60	4.05	0.40	24.3	
		1	15.00	3.60	4.00	3.80	0.40	22.8	
	Deduct Man hole	-4	0.64				0.35	-0.9	
							Total	**883.54**	**Cum**

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit
EMB - Measurement Continued Recorded On : / /									
10	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. (P.No.29 It.No.5.1, PWD SR 2021-22 (Vol-III))								
	Amruthalli 4th cross (W0506)								
		1	10.00	0.75	0.75	0.75		7.5	
		1	5.00	2.50	2.50	2.50		12.5	
		1	6.50	3.50	3.50	3.50		22.8	
		1	7.50	4.10	4.10	4.10		30.8	
		1	8.00	3.10	3.10	3.10		24.8	
		1	10.60	5.50	5.50	5.50		58.3	
		1	2.50	2.50	2.50	2.50		6.3	
	Nethaji nagar/Yogesh nagar (W0963)								
		1	6.50	3.50	3.50	3.50		22.8	
		1	7.50	4.50	4.50	4.50		33.8	
		1	8.50	6.50	6.50	6.50		55.3	
		1	6.50	3.50	3.50	3.50		22.8	
		1	7.50	4.30	4.30	4.30		32.3	
		1	8.90	3.10	3.10	3.10		27.6	
		1	9.50	2.80	2.80	2.80		26.6	
		1	9.60	3.90	3.90	3.90		37.4	
		1	6.60	4.30	4.30	4.30		28.4	
		1	7.10	3.50	3.50	3.50		24.9	
		1	8.50	5.60	5.60	5.60		47.6	
		1	5.40	7.40	7.40	7.40		40.0	
		1	4.30	6.80	6.80	6.80		29.2	
		1	3.10	3.50	3.50	3.50		10.9	
		1	7.60	3.60	3.60	3.60		27.4	
		1	8.85	2.80	2.80	2.80		24.8	
		1	9.80	3.50	3.50	3.50		34.3	
		1	15.00	3.40	3.40	3.40		51.0	
		1	12.30	6.60	6.60	6.60		81.2	
		1	9.50	7.40	7.40	7.40		70.3	
		1	8.50	6.60	6.60	6.60		56.1	
		1	8.10	5.50	5.50	5.50		44.6	
		1	10.80	4.40	4.40	4.40		47.5	
		1	6.60	6.30	6.30	6.30		41.6	
		1	6.40	5.10	5.10	5.10		32.6	
		1	7.80	3.10	3.10	3.10		24.2	
		1	8.90	2.80	2.80	2.80		24.9	
		1	9.70	3.50	3.50	3.50		34.0	
		1	9.50	3.50	3.50	3.50		33.3	
	SWD				0.00				
		1	6.60	2.50	2.50	2.50		16.5	
		1	7.10	2.80	2.80	2.80		19.9	
		1	8.50	2.96	2.96	2.96		25.2	
		1	5.40	2.10	2.10	2.10		11.3	
		1	4.30	3.10	3.10	3.10		13.3	
		1	3.10	2.40	2.40	2.40		7.4	
		1	7.60	2.60	2.60	2.60		19.8	
		1	8.90	2.10	2.10	2.10		18.7	
		1	5.40	1.90	1.90	1.90		10.3	
		1	4.40	2.00	2.00	2.00		8.8	
		1	3.10	2.10	2.10	2.10		6.5	
		1	7.70	1.80	1.80	1.80		13.9	
		1	8.90	1.00	1.00	1.00		8.9	
	4th Cross ,1st main road LHS (W0987)							1410.20	

For Sri Venkateshwara Constructions
Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	10.00	1.20	1.20	1.20		12.0	
		1	8.50	2.10	2.10	2.10		17.9	
		1	5.50	2.20	2.20	2.20		12.1	
		1	12.50	3.10	3.10	3.10		38.8	
		1	6.50	2.10	2.10	2.10		13.7	
		1	6.90	2.50	2.50	2.50		17.3	
	4th Cross ,1st main road RHS (W0987)								
		1	6.60	2.50	2.50	2.50		16.5	
		1	8.90	3.10	3.10	3.10		27.6	
		1	9.10	1.80	1.80	1.80		16.4	
		1	5.50	2.60	2.60	2.60		14.3	
		1	8.80	3.60	3.60	3.60		31.7	
		1	3.50	2.60	2.60	2.60		9.1	
	5th Cross ,1st main road RHS (W0997)								
		1	8.50	2.50	2.50	2.50		21.3	
		1	5.50	1.90	1.90	1.90		10.5	
		1	12.50	3.50	3.50	3.50		43.8	
		1	6.60	1.10	1.10	1.10		7.3	
		1	5.60	1.90	1.90	1.90		10.6	
		1	9.90	2.50	2.50	2.50		24.8	
	Hoodi layout ,Amruthahalli school opp Road (W0361)								
		1	4.10	1.50	1.80	1.65		6.8	
		1	4.10	1.50	1.50	1.50		6.2	
		1	3.10	1.80	1.80	1.80		5.6	
		1	2.10	2.10	2.10	2.10		4.4	
		1	4.10	1.10	1.10	1.10		4.5	
		1	2.50	1.10	1.10	1.10		2.8	
		1	1.80	1.80	1.80	1.80		3.2	
		1	4.10	1.50	1.50	1.50		6.2	
		1	3.70	1.20	1.20	1.20		4.4	
		1	3.50	0.75	0.75	0.75		2.6	
	2nd main Road Nethaji nagar (W0748)								
		1	15.00	4.30	3.90	4.10		61.5	
		1	15.00	3.90	3.90	3.90		58.5	
		1	15.00	3.90	3.60	3.75		56.3	
		1	15.00	3.60	3.70	3.65		54.8	
		1	15.00	3.70	4.20	3.95		59.3	
		1	15.00	4.20	4.30	4.25		63.8	
		1	15.00	4.30	4.20	4.25		63.8	
		1	15.00	4.20	4.10	4.15		62.3	
		1	15.00	4.10	4.10	4.10		61.5	
		1	1.50	4.10	2.30	3.20		4.8	
	3rd main Road Nethaji nagar (W0754)								
		1	15.00	4.30	3.40	3.85		57.8	
		1	15.00	3.40	3.80	3.60		54.0	
		1	15.00	3.80	3.30	3.55		53.3	
		1	15.00	3.30	3.80	3.55		53.3	
		1	15.00	3.80	4.00	3.90		58.5	

For Sri Venkateshwara Constructions
Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

1214.90

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	4.00	4.00	4.00		60.0	
		1	15.00	4.00	4.50	4.25		63.8	
		1	15.00	4.50	3.60	4.05		60.8	
		1	15.00	3.60	4.00	3.80		57.0	
								241.2	
							Total	2866.57	Sqm

T. Sooryesh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit
EMB - Measurement Continued Recorded On : / /									
20	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects.(Grade-II) (Pg:33, It.No-5.12 C PWD SR:2021-22 (Vol-III))								
	Amruthalli 4th cross (W0506)								
		1	10.00	0.75	0.75	0.75	0.05	0.4	
		1	5.00	2.50	2.50	2.50	0.05	0.6	
		1	6.50	3.50	3.50	3.50	0.05	1.1	
		1	7.50	4.10	4.10	4.10	0.05	1.5	
		1	8.00	3.10	3.10	3.10	0.05	1.2	
		1	10.60	5.50	5.50	5.50	0.05	2.9	
		1	2.50	2.50	2.50	2.50	0.05	0.3	
	Nethaji nagar/Yogesh nagar (W0963)								
		1	6.50	3.50	3.50	3.50	0.05	1.1	
		1	7.50	4.50	4.50	4.50	0.05	1.7	
		1	8.50	6.50	6.50	6.50	0.05	2.8	
		1	6.50	3.50	3.50	3.50	0.05	1.1	
		1	7.50	4.30	4.30	4.30	0.05	1.6	
		1	8.90	3.10	3.10	3.10	0.05	1.4	
		1	9.50	2.80	2.80	2.80	0.05	1.3	
		1	9.60	3.90	3.90	3.90	0.05	1.9	
		1	6.60	4.30	4.30	4.30	0.05	1.4	
		1	7.10	3.50	3.50	3.50	0.05	1.2	
		1	8.50	5.60	5.60	5.60	0.05	2.4	
		1	5.40	7.40	7.40	7.40	0.05	2.0	
		1	4.30	6.80	6.80	6.80	0.05	1.5	
		1	3.10	3.50	3.50	3.50	0.05	0.5	
		1	7.60	3.60	3.60	3.60	0.05	1.4	
		1	8.85	2.80	2.80	2.80	0.05	1.2	
		1	9.80	3.50	3.50	3.50	0.05	1.7	
		1	15.00	3.40	3.40	3.40	0.05	2.6	
		1	12.30	6.60	6.60	6.60	0.05	4.1	
		1	9.50	7.40	7.40	7.40	0.05	3.5	
		1	8.50	6.60	6.60	6.60	0.05	2.8	
		1	8.10	5.50	5.50	5.50	0.05	2.2	
		1	10.80	4.40	4.40	4.40	0.05	2.4	
		1	6.60	6.30	6.30	6.30	0.05	2.1	
		1	6.40	5.10	5.10	5.10	0.05	1.6	
		1	7.80	3.10	3.10	3.10	0.05	1.2	
		1	8.90	2.80	2.80	2.80	0.05	1.2	
		1	9.70	3.50	3.50	3.50	0.05	1.7	
		1	9.50	3.50	3.50	3.50	0.05	1.7	
					0.00				
		1	6.60	2.50	2.50	2.50	0.05	0.8	
		1	7.10	2.80	2.80	2.80	0.05	1.0	
		1	8.50	2.96	2.96	2.96	0.05	1.3	
		1	5.40	2.10	2.10	2.10	0.05	0.6	
		1	4.30	3.10	3.10	3.10	0.05	0.7	
		1	3.10	2.40	2.40	2.40	0.05	0.4	
		1	7.60	2.60	2.60	2.60	0.05	1.0	
		1	8.90	2.10	2.10	2.10	0.05	0.9	
		1	5.40	1.90	1.90	1.90	0.05	0.5	
		1	4.40	2.00	2.00	2.00	0.05	0.4	
		1	3.10	2.10	2.10	2.10	0.05	0.3	
		1	7.70	1.80	1.80	1.80	0.05	0.7	
		1	8.90	1.00	1.00	1.00	0.05	0.4	
								70.50	

For Sri Venkateshwara Constructions
Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
	4th Cross ,1st main road LHS (W0987)								
		1	10.00	1.20	1.20	1.20	0.05	0.6	
		1	8.50	2.10	2.10	2.10	0.05	0.9	
		1	5.50	2.20	2.20	2.20	0.05	0.6	
		1	12.50	3.10	3.10	3.10	0.05	1.9	
		1	6.50	2.10	2.10	2.10	0.05	0.7	
		1	6.90	2.50	2.50	2.50	0.05	0.9	
	4th Cross ,1st main road RHS (W0987)								
		1	6.60	2.50	2.50	2.50	0.05	0.8	
		1	8.90	3.10	3.10	3.10	0.05	1.4	
		1	9.10	1.80	1.80	1.80	0.05	0.8	
		1	5.50	2.60	2.60	2.60	0.05	0.7	
		1	8.80	3.60	3.60	3.60	0.05	1.6	
		1	3.50	2.60	2.60	2.60	0.05	0.5	
	5th Cross ,1st main road RHS (W0997)								
		1	8.50	2.50	2.50	2.50	0.05	1.1	
		1	5.50	1.90	1.90	1.90	0.05	0.5	
		1	12.50	3.50	3.50	3.50	0.05	2.2	
		1	6.60	1.10	1.10	1.10	0.05	0.4	
		1	5.60	1.90	1.90	1.90	0.05	0.5	
		1	9.90	2.50	2.50	2.50	0.05	1.2	
	Hoodi layout ,Amruthahalli school opp Road (W0361)								
		1	4.10	1.50	1.80	1.65	0.05	0.3	
		1	4.10	1.50	1.50	1.50	0.05	0.3	
		1	3.10	1.80	1.80	1.80	0.05	0.3	
		1	2.10	2.10	2.10	2.10	0.05	0.2	
		1	4.10	1.10	1.10	1.10	0.05	0.2	
		1	2.50	1.10	1.10	1.10	0.05	0.1	
		1	1.80	1.80	1.80	1.80	0.05	0.2	
		1	4.10	1.50	1.50	1.50	0.05	0.3	
		1	3.70	1.20	1.20	1.20	0.05	0.2	
		1	3.50	0.75	0.75	0.75	0.05	0.1	
	2nd main Road Nethaji nagar (W0748)								
		1	15.00	4.30	3.90	4.10	0.05	3.1	
		1	15.00	3.90	3.90	3.90	0.05	2.9	
		1	15.00	3.90	3.60	3.75	0.05	2.8	
		1	15.00	3.60	3.70	3.65	0.05	2.7	
		1	15.00	3.70	4.20	3.95	0.05	3.0	
		1	15.00	4.20	4.30	4.25	0.05	3.2	
		1	15.00	4.30	4.20	4.25	0.05	3.2	
		1	15.00	4.20	4.10	4.15	0.05	3.1	
		1	15.00	4.10	4.10	4.10	0.05	3.1	
		1	1.50	4.10	2.30	3.20	0.05	0.2	
	Deduct Man holes	-4	0.64				0.05	-0.1	
	3rd main Road Nethaji nagar (W0754)								
		1	15.00	4.30	3.40	3.85	0.05	2.9	
		1	15.00	3.40	3.80	3.60	0.05	2.7	

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

52.40

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	3.80	3.30	3.55	0.05	2.7	
		1	15.00	3.30	3.80	3.55	0.05	2.7	
		1	15.00	3.80	4.00	3.90	0.05	2.9	
		1	15.00	4.00	4.00	4.00	0.05	3.0	
		1	15.00	4.00	4.50	4.25	0.05	3.2	
		1	15.00	4.50	3.60	4.05	0.05	3.0	
		1	15.00	3.60	4.00	3.80	0.05	2.9	
	Deduct Man holes	-4	0.64				0.05	-0.1	
							Total	**143.07**	**Cum**

T. Santhosh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit
EMB - Measurement Continued Recorded On : / /									
19	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom (P.No.29 It.No.5.3, PWD SR 2021-22 (Vol-III))								
	Amruthalli 4th cross (W0506)								
		1	15.00	5.30	4.30	4.80		72.0	
		1	15.00	4.30	4.20	4.25		63.8	
		1	15.00	4.20	3.60	3.90		58.5	
		1	15.00	3.60	4.00	3.80		57.0	
		1	15.00	4.00	4.90	4.45		66.8	
		1	15.00	4.90	4.40	4.65		69.8	
		1	14.00	4.40	4.40	4.40		61.6	
	Nethaji nagar/Yogesh nagar (W0963)								
		1	15.00	6.60	6.50	6.55		98.3	
		1	15.00	6.50	5.60	6.05		90.8	
		1	15.00	5.60	5.10	5.35		80.3	
		1	15.00	5.10	6.00	5.55		83.3	
		1	15.00	6.00	6.50	6.25		93.8	
		1	15.00	6.50	10.00	8.25		123.8	
		1	15.00	10.00	8.80	9.40		141.0	
		1	15.00	8.80	8.80	8.80		132.0	
		1	15.00	8.80	10.00	9.40		141.0	
		1	15.00	10.00	10.10	10.05		150.8	
		1	15.00	10.10	9.60	9.85		147.8	
		1	15.00	9.60	10.20	9.90		148.5	
		1	15.00	10.20	9.20	9.70		145.5	
		1	15.00	9.20	9.40	9.30		139.5	
		1	15.00	9.40	9.40	9.40		141.0	
		1	15.00	9.40	12.30	10.85		162.8	
		1	15.00	12.30	10.00	11.15		167.3	
		1	15.00	10.00	10.10	10.05		150.8	
		1	15.00	10.10	9.80	9.95		149.3	
		1	15.00	9.80	10.30	10.05		150.8	
		1	15.00	10.30	10.80	10.55		158.3	
		1	15.00	10.80	10.80	10.80		162.0	
		1	15.00	10.80	10.10	10.45		156.8	
		1	15.00	10.10	10.90	10.50		157.5	
		1	15.00	10.90	9.10	10.00		150.0	
		1	15.00	9.10	8.80	8.95		134.3	
		1	15.00	8.80	10.50	9.65		144.8	
		1	15.00	10.50	9.90	10.20		153.0	
		1	3.50	9.90	9.90	9.90		34.7	
	SWD								
		1	15.00	7.40	7.50	7.45		111.8	
		1	15.00	7.50	10.50	9.00		135.0	
		1	15.00	10.50	9.60	10.05		150.8	
		1	15.00	9.60	9.80	9.70		145.5	
		1	15.00	9.80	9.60	9.70		145.5	
		1	15.00	9.60	10.20	9.90		148.5	
		1	15.00	10.20	11.70	10.95		164.3	
		1	15.00	11.70	9.90	10.80		162.0	
		1	15.00	9.90	9.60	9.75		146.3	
		1	15.00	9.60	10.40	10.00		150.0	
		1	15.00	10.40	9.20	9.80		147.0	
		1	15.00	9.20	9.40	9.30		139.5	
		1	13.30	9.40	10.40	9.90		131.7	
	4th Cross ,1st main road LHS (W0987)							6215.90	

For Sri Venkateshwara Constructions
Proprietor

SHRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	5.10	5.10	5.10		76.5	
		1	15.00	5.10	4.80	4.95		74.3	
		1	15.00	4.80	4.60	4.70		70.5	
		1	15.00	4.60	4.20	4.40		66.0	
	4th Cross ,1st main road RHS (W0987)								
		1	15.00	4.80	4.40	4.60		69.0	
		1	15.00	4.40	4.50	4.45		66.8	
		1	3.50	4.50	4.50	4.50		15.8	
	5th Cross ,1st main road RHS (W0997)								
		1	15.00	5.30	5.00	5.15		77.3	
		1	15.00	5.00	4.50	4.75		71.3	
		1	2.60	4.50	4.50	4.50		11.7	
	Hoodi layout , Amruthalli school opp road (W0361)								
		1	15.00	6.10	5.15	5.63		84.4	
		1	15.00	5.15	6.85	6.00		90.0	
		1	15.00	6.85	6.10	6.48		97.1	
		1	15.00	6.10	7.60	6.85		102.8	
		1	15.00	7.60	6.00	6.80		102.0	
		1	15.00	6.00	6.70	6.35		95.3	
		1	15.00	6.70	6.70	6.70		100.5	
		1	15.00	6.70	5.50	6.10		91.5	
		1	15.00	5.50	5.50	5.50		82.5	
		1	15.00	4.30	5.90	5.10		76.5	
		1	15.00	5.90	6.20	6.05		90.8	
		1	15.00	6.20	6.20	6.20		93.0	
		1	15.00	6.20	5.10	5.65		84.8	
		1	15.00	5.10	6.40	5.75		86.3	
		1	15.00	6.40	6.30	6.35		95.3	
		1	15.00	6.30	6.20	6.25		93.8	
		1	15.00	6.20	5.70	5.95		89.3	
		1	15.00	5.70	5.80	5.75		86.3	
		1	15.00	5.80	5.40	5.60		84.0	
		1	15.00	5.40	5.15	5.28		79.1	
		1	15.00	5.15	5.40	5.28		79.1	
		1	15.00	5.40	5.50	5.45		81.8	
		1	15.00	5.50	6.20	5.85		87.8	
		1	12.90	6.20	6.10	6.15		79.3	
	2nd main Road Nethaji nagar (W0748)								
		1	15.00	4.30	3.90	4.10		61.5	
		1	15.00	3.90	3.90	3.90		58.5	
		1	15.00	3.90	3.60	3.75		56.3	
		1	15.00	3.60	3.70	3.65		54.8	
		1	15.00	3.70	4.20	3.95		59.3	
		1	15.00	4.20	4.30	4.25		63.8	
		1	15.00	4.30	4.20	4.25		63.8	
		1	15.00	4.20	4.10	4.15		62.3	
		1	15.00	4.10	4.10	4.10		61.5	
		1	1.50	4.10	3.30	3.20		4.8	
	3rd main Road Nethaji nagar (W0754)							3278.10	

SHRIRAMA Consulting Engineers Bangalore

For Sri Venkateshwara Constructions

Proprietor

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
		1	15.00	4.30	3.40	3.85		57.8	
		1	15.00	3.40	3.80	3.60		54.0	
		1	15.00	3.80	3.30	3.55		53.3	
		1	15.00	3.30	3.80	3.55		53.3	
		1	15.00	3.80	4.00	3.90		58.5	
		1	15.00	4.00	4.00	4.00		60.0	
		1	15.00	4.00	4.50	4.25		63.8	
		1	15.00	4.50	3.60	4.05		60.8	
		1	15.00	3.60	4.00	3.80		57.0	
							Total	10012.26	Sqm

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
EMB - Measurement Continued Recorded On : / /									
23	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Page No. 15/ Item No. 2.1.1/ PWD SR 2021-22 (Vol-I).								
	For C C Road								
	5th cross Nethaji nagar								
	5th cross 1st main Road (W0997)								
		1	15.00	6.2	6.6	6.4	0.15	14.40	
		1	15.00	6.6	6.3	6.45	0.125	12.09	
		1	15.00	6.3	6.1	6.2	0.125	11.63	
		1	15.00	6.1	6.2	6.15	0.125	11.53	
	Deduct man Holes	-2	0.64				0.125	-0.2	
							Total	**49.49**	**Cum**

T. Santhosh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

For Sri Venkateshwara Constructions

Proprietor

Item no	Description of work	No	Dimensions					Qty	Unit
			L	B 1	B 2	B Avg	D		
EMB - Measurement Continued Recorded On : / /									
EIR 1	Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour, rolling, water, all materials, usage& all other appurtenaces required to complete the work. ((V-I, P.No-7, I No-1.8 of PWD SR 2021-22)								
	5th cross 1st main Road (W0997)								
		1	15.00	6.2	6.6	6.4	0.4	38.40	
		1	15.00	6.6	6.3	6.45	0.4	38.70	
		1	15.00	6.3	6.1	6.2	0.4	37.20	
		1	15.00	6.1	6.1	6.1	0.4	36.60	
	3rd main Road Nethaji nagar (W0754)								
		1	15.00	4.3	3.4	3.85	0.4	23.10	
		1	15.00	3.4	3.8	3.6	0.4	21.60	
		1	15.00	3.8	3.3	3.55	0.4	21.30	
		1	15.00	3.3	3.8	3.55	0.4	21.30	
		1	15.00	3.8	4.0	3.9	0.4	23.40	
		1	15.00	4.0	4.0	4	0.37	22.20	
		1	15.00	4.0	4.5	4.25	0.35	22.31	
		1	15.00	4.5	3.6	4.05	0.35	21.26	
		1	15.50	3.6	4.0	3.8	0.35	20.62	
							Total	**347.99**	**Cum**

18/4/25

T. Sooryaprakash

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

2/A

BRUHAT BENGALURU MAHANAGARA PALIKE

EMB

5th and Final Bill

Measurement Sheet

Name of Work :- (Package No. 2 Consists of 5 Works)
Improvements to Roads and Drains of Nethajinagara and Surrounding areas in Ward no: 07 Bytarayanapura.

BRUHAT BENGALURU MAHANAGARA PALIKE

Name of Work: Improvements to Roads and Drains of Nethajinagara and Surrounding areas in Ward no: 07 Bytarayanapura.

E-MB - REGULAR & PRE MEASUREMENT BILL DETAILS

5th And Final Bill Recorded On- / /

Est Cost Rs.:- 150.00 Lakhs
Job Number:-007-23-000003 **Budget Head:- P3877 Amruth Nagarothana**
Agency:- M/s Sri Venkateshwara Constructions, Prop . Sri Sambashiva
AS NO:- AS/EE(BTP)/ 30/ 22-23, **Dt: 14-10-2022**
TS NO:- TS/CE/(YNK)/34/22-23, **Dt:01-07-2022**
WO NO: BBMP/EE/BTP/WO/74/2022-23, Dt: 21/11/2022
Bill Type:-4th & Part Bill
Work Commencement Date:-
Work Completion Date:-

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
EMB - Measurement Continued Recorded On : / /											
1	Removing and resetting of footpath slab										
							Previous Qty	10693.57			
	Vide Total Executed Qty from Premeasurement Page no. 01to 04							2049.74			
	BOQ QTY	12744.61					**Total**	12743.31	Sqm	246.70	505671.00
							Deduct Previouly paid qty	10693.57			
							To be Paid Now	2049.74			
EMB - Measurement Continued Recorded On : / /											
2	Removing and resetting of Kerbs Stones.										
							Previous Qty	5139.33			
	Vide Total Executed Qty from Premeasurement Page no. 05to 07							1818.07			
	BOQ QTY	6958.57					**Total**	6957.39	Mtrs	123.88	225222.00
							Deduct Previouly paid qty	5139.33			
							To be Paid Now	1818.07			
EMB - Measurement Continued Recorded On : / /											
8	Earth work excavation by manual means for drains,canals and similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. Page No. 7/ Item No. 1.4.1/ PWD SR 2021-22 (Vol-I)										
							Previous Qty	4554.36			
	Vide Total Executed Qty from Premeasurement Page no. 08to 11							804.00			
	BOQ QTY	5358.80					**Total**	5358.36	Cum	351.05	282244.00
							Deduct Previouly paid qty	4554.36			
							To be Paid Now	804.00			
EMB - Measurement Continued Recorded On : / /											
13	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge Data Rate										
							Previous Qty	2023.71			
	Nethaji nagar main road /yogesh nagar(W0963)										
	LHS										
		1	10.50	0.90	0.90	0.90		9.5			
		1	9.50	0.90	0.90	0.90		8.6			
		1	12.00	0.90	0.90	0.90		10.8			
		1	13.50	0.90	0.90	0.90		12.2			
		1	12.50	0.90	0.90	0.90		11.3			
		1	11.50	0.90	0.90	0.90		10.4			
		1	15.00	0.90	0.90	0.90		13.5			
		1	10.00	0.90	0.90	0.90		9.0			
		1	11.50	0.90	0.90	0.90		10.4			
		1	12.60	0.90	0.90	0.90		11.3			
		1	10.90	0.90	0.90	0.90		9.8			
		1	15.00	0.90	0.90	0.90		13.5			
		1	10.00	0.90	0.90	0.90		9.0			
		1	6.50	0.90	0.90	0.90		5.9			
								144.96			
	LHS										

For Sri Venkateshwara Constructions
Proprietor

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
		1	8.50	0.90	0.90	0.90		7.7			
		1	6.60	0.90	0.90	0.90		5.9			
		1	4.50	0.90	0.90	0.90		4.1			
		1	5.60	0.90	0.90	0.90		5.0			
		1	8.50	0.90	0.90	0.90		7.7			
		1	6.50	0.90	0.90	0.90		5.9			
		1	7.50	0.90	0.90	0.90		6.8			
		1	9.50	0.90	0.90	0.90		8.6			
		1	8.50	0.90	0.90	0.90		7.7			
		1	4.50	0.90	0.90	0.90		4.1			
		1	6.50	0.90	0.90	0.90		5.9			
		1	6.60	0.90	0.90	0.90		5.9			
		1	6.74	0.90	0.90	0.90		6.1			
		1	8.80	0.90	0.90	0.90		7.9			
		1	2.50	0.90	0.90	0.90		2.3			
		1	5.60	0.90	0.90	0.90		5.0			
	2nd main road Nethajinagar (W0748)										
	LHS										
		1	4.50	0.90	0.90	0.90		4.1			
		1	5.50	0.90	0.90	0.90		5.0			
		1	6.50	0.90	0.90	0.90		5.9			
		1	7.50	0.90	0.90	0.90		6.8			
		1	5.50	0.90	0.90	0.90		5.0			
		1	8.60	0.90	0.90	0.90		7.7			
		1	7.90	0.90	0.90	0.90		7.1			
		1	7.50	0.90	0.90	0.90		6.8			
		1	4.50	0.90	0.90	0.90		4.1			
		1	6.30	0.90	0.90	0.90		5.7			
	RHS										
		1	6.30	0.90	0.90	0.90		5.7			
		1	7.50	0.90	0.90	0.90		6.8			
		1	8.80	0.90	0.90	0.90		7.9			
		1	7.50	0.90	0.90	0.90		6.8			
		1	6.50	0.90	0.90	0.90		5.9			
		1	8.70	0.90	0.90	0.90		7.8			
		1	5.60	0.90	0.90	0.90		5.0			
		1	6.60	0.90	0.90	0.90		5.9			
		1	7.70	0.90	0.90	0.90		6.9			
		1	4.55	0.90	0.90	0.90		4.1			
	BOQ QTY	**2385.53**				**Present Executed Qty**		**361.79**	**Sqm**	**2175.19**	**786964.00**
						Total		**2385.50**			
						Deduct Previouly Paid Qty		**2023.71**			
						To be Paid Now		**361.79**			

For Sri Venkateshwara Constructions
Proprietor

10/1/23

216.90

T. Santhosh
Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Bytarayanapura Sub Division

EMB - Measurement Continued Recorded On : / /

15	Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as directed by the Engineer in Charge of the work (Approved Rate)										
						Previous Qty		**1871.67**			
	Nethaji nagar main road /yogesh nagar(W0963)										
	LHS										
		1	5.60					5.6			
		1	5.70					5.7			
		1	6.80					6.8			
		1	4.60					4.6			
		1	7.60					7.6			
		1	8.50					8.5			
		1	9.50					9.5			
		1	10.00					10.0			
		1	12.50					12.5			
		1	13.30					13.3			
		1	8.90					8.9			

93.00

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
		1	5.90					5.9			
		1	7.80					7.8			
		1	8.50					8.5			
		1	9.50					9.5			
		1	10.10					10.1			
		1	12.20					12.2			
		1	7.90					7.9			
		1	9.50					9.5			
		1	8.50					8.5			
		1	7.50					7.5			
		1	8.90					8.9			
	LHS										
		1	8.90					8.9			
		1	7.90					7.9			
		1	8.50					8.5			
		1	7.70					7.7			
		1	9.80					9.8			
		1	8.40					8.4			
		1	6.60					6.6			
		1	5.60					5.6			
		1	4.60					4.6			
		1	4.90					4.9			
		1	5.10					5.1			
		1	4.90					4.9			
		1	5.50					5.5			
		1	6.60					6.6			
		1	4.60					4.6			
		1	5.90					5.9			
		1	6.80					6.8			
		1	5.90					5.9			
		1	7.70					7.7			
		1	5.65					5.7			
							Total	320.9			
						320.9/0.45		713.0			
	BOQ QTY	**2584.67**					**Present Executed Qty**	**713.00**	**Nos**	**532.25**	**379494.00**
							Total	**2584.67**			
							Deduct Previouly Paid Qty	**1871.67**			
							To be Paid Now	**713.00**			

227.90

21/11/23

Assistant Engineer
Ward No. 07

For Sri Venkateshwara Constructions
Proprietor

Asphalt Road

Assistant Executive Engineer
Bytarayanapura Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

EMB - Measurement Continued Recorded On : / /

9	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work ((Vol-I, P.No-8, I No-1.12 of PWD SR 2021-22)										
							Previous Qty	**6487.11**			
	Vide Total Executed Qty from Premeasurement Page no. 12to14							959.14			
	BOQ QTY	**7457.71**					**Total**	**7446.25**	**Cum**	**75.06**	**71993.00**
							Deduct Previouly paid qty	**6487.11**			
							To be Paid Now	**959.14**			

EMB - Measurement Continued Recorded On : / /

17	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density. Page No. 24/ Item No. 4.27/ PWD SR 2021-22 (Vol-III).										
							Previous Qty	**5131.98**			
	Vide Total Executed Qty from Premeasurement Page no. 15to 17							883.54			
	BOQ QTY	**6015.60**					**Total**	**6015.52**	**Cum**	**2764.54**	**2442580.00**
							Deduct Previouly paid qty	**5131.98**			
							To be Paid Now	**883.54**			

EMB - Measurement Continued Recorded On : / /

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
18	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. (P.No.29 It.No.5.1, PWD SR 2021-22 (Vol-III))										
							Previous Qty	19911.56			
	Vide Total Executed Qty from Premeasurement Page no. 18to20							2866.57			
	BOQ QTY	22779.34					Total	22778.13	Sqm	48.50	139029.00
							Deduct Previouly paid qty	19911.56			
							To be Paid Now	2866.57			
EMB - Measurement Continued Recorded On : / /											
20	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects.(Grade-II) (Pg:33, It.No-5.12 C PWD SR:2021-22 (Vol-III))										
							Previous Qty	995.78			
	Vide Total Executed Qty from Premeasurement Page no. 21 to23							143.07			
	BOQ QTY	1139.09					Total	1138.85	Cum	10553.53	1509920.00
							Deduct Previouly paid qty	995.78			
							To be Paid Now	143.07			
EMB - Measurement Continued Recorded On : / /											
19	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom (P.No.29 It.No.5.3, PWD SR 2021-22 (Vol-III))										
							Previous Qty	52853.54			
	Vide Total Executed Qty from Premeasurement Page no. 24 to26							10012.26			
	BOQ QTY	62885.71					Total	62865.80	Sqm	13.86	138770.00
							Deduct Previouly paid qty	52853.54			
							To be Paid Now	10012.26			
EMB - Measurement Continued Recorded On : / /											
21	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using Crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respec (Pg:36, It.No-5.16 C PWD SR:2021-22 (Vol-III))										
							Previous Qty	2114.62			
	Amruthalli 4th cross (W0506)										
		1	15.00	5.30	4.30	4.80	0.04	2.9			
		1	15.00	4.30	4.20	4.25	0.04	2.6			
		1	15.00	4.20	3.60	3.90	0.04	2.3			
		1	15.00	3.60	4.00	3.80	0.04	2.3			
		1	15.00	4.00	4.90	4.45	0.04	2.7			
		1	15.00	4.90	4.40	4.65	0.04	2.8			
		1	14.00	4.40	4.40	4.40	0.04	2.5			
	Deduct man holes	-3	0.64				0.04	-0.08			
	Nethaji nagar/Yogesh nagar (W0963)										
		1	15.00	6.60	6.50	6.55	0.04	3.9			
		1	15.00	6.50	5.60	6.05	0.04	3.6			
		1	15.00	5.60	5.10	5.35	0.04	3.2			
		1	15.00	5.10	6.00	5.55	0.04	3.3			
		1	15.00	6.00	6.50	6.25	0.04	3.8			
		1	15.00	6.50	10.00	8.25	0.04	5.0			
		1	15.00	10.00	8.80	9.40	0.04	5.6			
		1	15.00	8.80	8.80	8.80	0.04	5.3			
		1	15.00	8.80	10.00	9.40	0.04	5.6			
		1	15.00	10.00	10.10	10.05	0.04	6.0			
		1	15.00	10.10	9.60	9.85	0.04	5.9			
		1	15.00	9.60	10.20	9.90	0.04	5.9			
		1	15.00	10.20	9.20	9.70	0.04	5.8			
		1	15.00	9.20	9.40	9.30	0.04	5.6			
		1	15.00	9.40	9.40	9.40	0.04	5.6			
		1	15.00	9.40	12.30	10.85	0.04	6.5			
		1	15.00	12.30	10.00	11.15	0.04	6.7			
		1	15.00	10.00	10.10	10.05	0.04	6.0			
		1	15.00	10.10	9.80	9.95	0.04	6.0			
		1	15.00	9.80	10.30	10.05	0.04	6.0			
		1	15.00	10.30	10.80	10.55	0.04	6.3			

For Sri Venkateshwara ... Proprietor

129.70

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
		1	15.00	10.80	10.80	10.80	0.04	6.5			
		1	15.00	10.80	10.10	10.45	0.04	6.3			
		1	15.00	10.10	10.90	10.50	0.04	6.3			
		1	15.00	10.90	9.10	10.00	0.04	6.0			
		1	15.00	9.10	8.80	8.95	0.04	5.4			
		1	15.00	8.80	10.50	9.65	0.04	5.8			
		1	15.00	10.50	9.90	10.20	0.04	6.1			
	SWD	1	3.50	9.90	9.90	9.90	0.04	1.4			
		1	15.00	7.40	7.50	7.45	0.04	4.5			
		1	15.00	7.50	10.50	9.00	0.04	5.4			
		1	15.00	10.50	9.60	10.05	0.04	6.0			
		1	15.00	9.60	9.80	9.70	0.04	5.8			
		1	15.00	9.80	9.60	9.70	0.04	5.8			
		1	15.00	9.60	10.20	9.90	0.04	5.9			
		1	15.00	10.20	11.70	10.95	0.04	6.6			
		1	15.00	11.70	9.90	10.80	0.04	6.5			
		1	15.00	9.90	9.60	9.75	0.04	5.9			
		1	15.00	9.60	10.40	10.00	0.04	6.0			
		1	15.00	10.40	9.20	9.80	0.04	5.9			
		1	15.00	9.20	9.40	9.30	0.04	5.6			
		1	13.30	9.40	10.40	9.90	0.04	5.3			
	Deduct man holes	-20	0.64				0.04	-0.51			
	4th Cross ,1st main road LHS (W0987)										
		1	15.00	5.10	5.10	5.10	0.04	3.1			
		1	15.00	5.10	4.80	4.95	0.04	3.0			
		1	15.00	4.80	4.60	4.70	0.04	2.8			
		1	15.00	4.60	4.20	4.40	0.04	2.6			
	Deduct man holes	-2	0.64				0.04	-0.05			
	For Ramp	2	6.10	1.50	1.50	1.50	0.04	0.49			
	4th Cross ,1st main road RHS (W0987)										
		1	15.00	4.80	4.40	4.60	0.04	2.8			
		1	15.00	4.40	4.50	4.45	0.04	2.7			
		1	3.50	4.50	4.50	4.50	0.04	0.6			
	Deduct man holes	-1	0.64				0.04	-0.03			
	For Ramp	2	6.30	1.50	1.50	1.50	0.04	0.50			
	5th Cross ,1st main road RHS (W0997)										
		1	15.00	5.30	5.00	5.15	0.04	3.1			
		1	15.00	5.00	4.50	4.75	0.04	2.9			
		1	2.60	4.50	4.50	4.50	0.04	0.5			
	Deduct man holes	-1	0.64				0.04	-0.03			
	For Ramp	2	5.60	1.50	1.50	1.50	0.04	0.45			
	Hoodi layout , Amruthalli school opp road (W0361)										
		1	15.00	6.10	5.15	5.63	0.04	3.4			
		1	15.00	5.15	6.85	6.00	0.04	3.6			
		1	15.00	6.85	6.10	6.48	0.04	3.9			
		1	15.00	6.10	7.60	6.85	0.04	4.1			
		1	15.00	7.60	6.00	6.80	0.04	4.1			
		1	15.00	6.00	6.70	6.35	0.04	3.8			
		1	15.00	6.70	6.70	6.70	0.04	4.0			
		1	15.00	6.70	5.50	6.10	0.04	3.7			
		1	15.00	5.50	5.50	5.50	0.04	3.3			
		1	15.00	4.30	5.90	5.10	0.04	3.1			
		1	15.00	5.90	6.20	6.05	0.04	3.6			
		1	15.00	6.20	6.20	6.20	0.04	3.7			
		1	15.00	6.20	5.10	5.65	0.04	3.4			
		1	15.00	5.10	6.40	5.75	0.04	3.5			
		1	15.00	6.40	6.30	6.35	0.04	3.8			
		1	15.00	6.30	6.20	6.25	0.04	3.8			
		1	15.00	6.20	5.70	5.95	0.04	3.6			
		1	15.00	5.70	5.80	5.75	0.04	3.5			
		1	15.00	5.80	5.40	5.60	0.04	3.4			
		1	15.00	5.40	5.15	5.28	0.04	3.2			
		1	15.00	5.15	5.40	5.28	0.04	3.2			
		1	15.00	5.40	5.50	5.45	0.04	3.3			

222.20

For Sri Venkateshwara Constructions

Proprietor

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
		1	15.00	5.50	6.20	5.85	0.04	3.5			
		1	12.90	6.20	6.10	6.15	0.04	3.2			
	Deduct man holes	-12	0.64				0.04	-0.3			
	OFC Chamber	-3	1.80	1.80	1.80	1.80	0.04	-0.2			
	2nd main Road Nethaji nagar (W0748)										
		1	15.00	4.30	3.90	4.10	0.04	2.5			
		1	15.00	3.90	3.90	3.90	0.04	2.3			
		1	15.00	3.90	3.60	3.75	0.04	2.3			
		1	15.00	3.60	3.70	3.65	0.04	2.2			
		1	15.00	3.70	4.20	3.95	0.04	2.4			
		1	15.00	4.20	4.30	4.25	0.04	2.6			
		1	15.00	4.30	4.20	4.25	0.04	2.6			
		1	15.00	4.20	4.10	4.15	0.04	2.5			
		1	15.00	4.10	4.10	4.10	0.04	2.5			
		1	1.50	4.10	2.30	3.20	0.04	0.2			
	Deduct man holes	-4	0.64				0.04	-0.1			
	3rd main Road Nethaji nagar (W0754)										
		1	15.00	4.30	3.40	3.85	0.04	2.3			
		1	15.00	3.40	3.80	3.60	0.04	2.2			
		1	15.00	3.80	3.30	3.55	0.04	2.1			
		1	15.00	3.30	3.80	3.55	0.04	2.1			
		1	15.00	3.80	4.00	3.90	0.04	2.3			
		1	15.00	4.00	4.00	4.00	0.04	2.4			
		1	15.00	4.00	4.50	4.25	0.04	2.6			
		1	15.00	4.50	3.60	4.05	0.04	2.4			
		1	15.00	3.60	4.00	3.80	0.04	2.3			
	Deduct man holes	-4	0.64				0.04	-0.1			
	BOQ QTY	**2515.43**				**Present Executed Qty**		**400.51**	**Cum**	**12253.37**	**4907609.00**
						Total		**2515.13**			
						Deduct Previouly Paid Qty		**2114.62**			
						To be Paid Now		**400.51**			

48.50

T. Santhosh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division

EMB - Measurement Continued Recorded On : / /

22	Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per RC:35:2015.The finished surface to be level, uniform and free from streaks and holes. Page No. 57/ Item No. 8.15 PWD SR 2021-22 (Vol-III).									
						Previous Qty		**1585.54**		
	Amruthalli 4th cross (W0506)									
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	14.00	0.10	0.10	0.10		2.8		
	Nethaji nagar/Yogesh nagar (W0963)									
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		
		2	15.00	0.10	0.10	0.10		3.0		

For Sri Venkateshwara Constructions
Proprietor

53.80

Sl No	Description of work	No	Dimensions				D	Qty	Unit	Rate	Amount
			L	B 1	B 2	B Avg					
		2	15.00	0.10	0.10	0.10		3.0

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	12.90	0.10	0.10	0.10		2.6			
	Cross Roads	-8	5.50	0.10	0.10	0.10		-4.4			
	2nd main Road Nethaji nagar (W0748)										
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	1.50	0.10	0.10	0.10		0.3			
	3rd main Road Nethaji nagar (W0754)										
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
		2	15.00	0.10	0.10	0.10		3.0			
	BOQ QTY	**1870.48**				**Present Executed Qty**		**283.65**	**Sqm**	**551.98**	**156566.00**
						Total		**1869.19**			
						Deduct Previouly Paid Qty		**1585.54**			
						To be Paid Now		**283.65**			

61.50

T. Santhosh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

EMB - Measurement Continued Recorded On : / /

23	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Page No. 15/ Item No. 2.1.1/ PWD SR 2021-22 (Vol-I).										
						Previous Qty		270.59			
	Vide Total Executed Qty from Premeasurement Page no. 27							49.49			
	BOQ QTY	**325.27**				**Total**		**320.08**	**Cum**	**5611.08**	**277692.00**
						Deduct Previouly paid qty		**270.59**			
						To be Paid Now		**49.49**			

EMB - Measurement Continued Recorded On : / /

24	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the work. Page No. 138/ Item No. 20.29/ PWD SR 2021-22 (Vol-III).										
						Previous Qty		**270.59**			
	For C C Road										

For Sri Venkateshwara Constructions
Proprietor

Sl No	Description of work	No	Dimensions L	B 1	B 2	B Avg	D	Qty	Unit	Rate	Amount
	For C C Road										
	5th cross Nethaji nagar										
	5th cross 1st main Road (W0997)										
		1	15.00	6.2	6.6	6.4	0.15	14.40			
		1	15.00	6.6	6.3	6.45	0.125	12.09			
		1	15.00	6.3	6.1	6.2	0.125	11.63			
		1	15.00	6.1	6.2	6.15	0.125	11.53			
	Deduct man Holes	-2	0.64				0.15	-0.2			
	BOQ QTY	325.27				Present Executed Qty		49.46	Cum	7519.93	371920.70
						Total		320.05			
						Deduct Previouly Paid Qty		270.59			
						To be Paid Now		49.46			
25	Cost of Haulage Excluding Loading and Unloading Taking output 25 t load and lead 10 km = 250 t.km (Vol-III) Page No.3, Item No.1.4C of PWD SR 2021-22										
A						Previous Qty		14133.09			
	QTY VIDE ITEM NO. 06 8							804.00			
	QTY VIDE ITEM NO. ~~08~~ 9							959.14			
						Total		1763.14			
B						Wt.= 2096.53 Cum * 1.28 T/cum		2256.81			
	BOQ QTY	16391.97				Total (A+B)		16389.90	Cum	46.19	104242.00
						Deduct Previouly Paid Qty		14133.09			
						To be Paid Now		2256.81			

T. Santhosh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Bytarayanapura Sub Division

EMB - Measurement Continued Recorded On : / /											
Eir l-1	Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour, rolling, water, all materials, usage& all other appurtenaces required to complete the work. ((V-I, P.No-7, I No-1.8 of PWD SR 2021-22)										
						Previous Qty		0.00			
	Vide Total Executed Qty from Premeasurement Page no. 28							347.99			
	BOQ QTY	348.10				Total		347.99	Cum	442.20	153881.00
						Deduct Previouly paid qty		0.00			
						To be Paid Now		347.99			
										Sub-Total - 1	12453797.70
										GST 18%	2241684.00
										Total Amount	14695481.70

CERTIFICATE:-

1. The work has been completed satisfactorily.
2. The work spot comes under BBMP Limits.
3. No Debris in Work Spot.
4. All Measurements are recorded in E-MB.

T. Santhosh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Bytarayanapura Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು-92

For Sri Venkateshwara Constructions

Proprietor

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore